Version 10 - Feb 2024

Your Company Logo





|    | Site Address or GPS Co-ordinates   | s where available:                |  |  |
|----|--|-----------------------------------|--|--|
|    | User / Owners Contact Details  | Client's Name and Surname         |  |  |
|    | 556. 7 5 50 25   | E-mail address                    |  |  |
|    |  | Physical address                  |  |  |
|    |  | Suburb                            | Province Contact Number:   |  |
|    | Solar Contractors Details  | Installer Name and Surname        |  |  |
|    |  | Accreditation number              |  |  |
|    |  | Registration number with the      | Department of Labour   |  |
|    | Electrical Contractor's Details  | Same as above                     |  |  |
|    |  | Registered Person's Name and      | Surname  |  |
|    |  | Accreditation number              |  |  |
|    |  | Registration number with the      | Department of Labour where the contractor is registered as:                                  |  |
|    |  |                                   |  |  |
|    | Electrical Contractor is:  | Single Phase Tester               | Installation Electrician Master Electrician Working under General Control                    |  |
|    | Type of Installation   |                                   |  |  |
|    | Hybrid Inverter as Backu<br>Complete Section 1, 2 a                          |                                   | Hybrid Inverter with Solar PV  Complete Section 1, 2, 3, 4a + 4b(When Required) and Section5 |  |
|    | SSEG Installation - Hybr   | id /Grid Tied Inverter used in Gr | id tied configuration without Storage  |  |
|    | Complete Section 1, 3, 4  This document can only be issued at                |                                   | and valid Certificate of Compliance covering the Main electrical reticulation                |  |
|    | For installations with more compone  | , .                               |  |  |
|    | Section 1a - Hybrid Inverter   | Number                            | 1 of Brand Name:   |  |
| 2  | Inverter Serial Nr   |                                   | Inverter Capacity (in kW or kVA) kVA kW  |  |
|    | DB Board is Single Phase   |                                   | rter is wiredTo a single PhaseTo two PhasesTo all three Phases                               |  |
|    | AC Mains Input to Inverter - Circuit Breaker Size Amps kA Conductor Size mm2 |                                   |  |  |
| 5  | AC Output from Inverter to Load - Cir  | cuit breaker size                 | Amps kA Conductor Size mm2   |  |
| 6  | Earth Neutral Bridge   | Programmable / Internal relay     | External Contactor / Relay Hard Wired  |  |
| 7  | Inv. Casing bonded and continuous to   | Consumer Earth Bar 6.11           | Ohm Input CB Labelled Output CB Labelled   |  |
| 8  | Inverter Numbered with A Label (who  | ere there is more than 1)         | Yes Alternative Supply Label Fitted on Inverter  |  |
| 9  | Anti Islanding operation functional  | Tested                            | N/A - (To be used for installations where there is no available grid)                        |  |
| 10 | Number of Built-in MPPT's  | Total Nu                          | mber of MPPT inputs  |  |
| 11 | MPPT Voltage Range Voc   |                                   | Vmp  |  |
| _  |  |                                   |  |  |
| 1  | Section 1b - Hybrid Inverter   | Number                            | 2 of Brand Name:   |  |
| 2  | Inverter Serial Nr   |                                   | Inverter Capacity (in kW or kVA)kVAkW  |  |
| 3  | DB Board is Single Phase   | Three Phase Inve                  | rter is wiredTo a single PhaseTo two PhasesTo all three Phases                               |  |
| 4  | AC Mains Input to Inverter - Circuit B                                       | reaker Size                       | Amps kA Conductor Size mm2   |  |
| 5  | AC Output from Inverter to Load - Cir  | cuit breaker size                 | Amps kA Conductor Size mm2   |  |
| 6  | Earth Neutral Bridge   | Programmable / Internal relay     | External Contactor / Relay Hard Wired  |  |
| 7  | Inv. Casing bonded and continuous to   | Consumer Earth Bar 6.11           | Ohm Input CB Labelled Output CB Labelled   |  |
| 8  | Inverter Numbered with A Label (wh   | ere there is more than 1)         | Yes Alternative Supply Label Fitted on Inverter  |  |
| 9  | Anti Islanding operation functional  | Tested                            | N/A - (To be used for installations where there is no available grid)                        |  |
| 10 | Number of Built-in MPPT's  | Total Nu                          | mber of MPPT inputs  |  |
| 11 | MPPT Voltage Range Voc   |                                   | Vmp  |  |
| 12 | Signatures for this page   |                                   | Dated:   |  |
| 13 | Installe   | er                                | Registered person  |  |

|--|

| AREP Hybrid and Sola | r PV Test Report - V10 |
|----------------------|------------------------|
|----------------------|------------------------|

| This Test Report nr: |  |  |
|----------------------|--|--|

| 14 Section 2 - Batteries  | Lead-Acid Lithium Othe                                      | er please specify  |  |  |
|---|---|--|--|--|
| 15 Battery Brand/Name   | All Batteries   | are the same brand and size Yes No                           |  |  |
| 16 Charge rate as set per inverter  | Amps  |  |  |  |
|   | ery Installation Type                                       |  |  |  |
| 18 Low Voltage (48V-96V)  | Rack / Server Type Nr of Racks or Cal                       | pinets   |  |  |
| 19 High Voltage (>100V)   | Wall Hung Number of batter                                  | ies / cabinet  |  |  |
| 20  | Floor Standing Batteries in cabin                           | et/s are wired in Series Parallel                            |  |  |
| 21 Total Installation Capacity  | kWh Total Capacity pe                                       | r Cabinet ± kWh  |  |  |
| 22 Battery <b>Enclosure</b> Bonded to Consu   | umer Earth Bar Ohm Battery <b>Cabinet</b> E                 | Sonded to Consumer Earth Bar Ohm                             |  |  |
| 23 Take-off Lead from battery to Bush   |   | en parallel batteries - Interlinksmm2                        |  |  |
| Cable Sizing to be - each mm2 = 1k  | A Fault current 6.7.3.2                                     |  |  |  |
|   | Fuse/s  | Rack / Server / Cabinet                                      |  |  |
| 25 Amp  | Circuit Breaker/s is/are connected between the inve         |  |  |  |
| This is for external Fuse Protection (not the   | e fuse or Circuit Breaker built into the battery)           | Battery  |  |  |
| 27  | Fuse/s  | Rack / Server / Cabinet                                      |  |  |
| 28 Amp  | Circuit Breaker/s is/are connected between the bus          | par and Busbar   |  |  |
| This is for external Fuse Protection (not the   | e fuse or Circuit Breaker built into the battery)           | Battery  |  |  |
|   |   |  |  |  |
|   |   |  |  |  |
| 30 Section 3 - Solar Modules  |   |  |  |  |
| 31 Number of modules  | Total PV System Size kW Module S                            | Size Watt Module Brand                                       |  |  |
| Where possible, test and record th  | ne following values (alternatively calculate values), value | es indicated could be for single strings or parallel strings |  |  |
|   | String 2 String 3 String 4 String 5 String 6 String 7 Strin |  |  |  |
| 32 Nr. Of Modules Qty   |   |  |  |  |
| 33 Voc  |   | Rating Calc. Tested / Read                                   |  |  |
| 34 Vmp  |   | Rating Calc. Tested / Read                                   |  |  |
| 35 Imp  |   | Rating Calc.   |  |  |
|   | <del>-                                      </del>          | Rating Calc.   |  |  |
| 36 Isc 37 Single String   |   | Linating Licate.   |  |  |
| 38 Parallel String  |   | Inverter   |  |  |
| 39 PV Modules Bonded and continuou  | is to Consumer Earth Bar Ohm. Values fo                     | or row 26 and 27 were measured at which point?               |  |  |
| 40 All MC4 Type couplers are of the s   |   | At the String  |  |  |
| 41 Mounting Structure Type  | Rooftop Ground Mou  |  |  |  |
| 42 Module Frames are supported by   |   | Galvanised Other   |  |  |
| 43 Mid and End Clamps are made of   | Stainless Steel Aluminium                                   | Galvanised Other   |  |  |
| 44 Conductors passing under tiles / through roofing materials are protected from Mechanical damage                            |   |  |  |  |
| 45 Bolts on Mid and End Clamps are Torqued to which ValueNm Modules/Strings are numbered and labelledYesN/A                   |   |  |  |  |
| 46 Positive and negative cables enter the roof/building at the same place (Meaning Conductors are bundled together)  Yes  N/A |   |  |  |  |
| 47 Labelling of DC strings where they enter/ exit a wall/ roof (712.514.102 - Live parts marking)  Yes  N/A                   |   |  |  |  |
| 48 Wiring loops were minimised accord   | raing to /12.521.103  | Unknown Yes N/A  |  |  |
|   |   |  |  |  |
| 49 Signatures for this page   | Dated:  |  |  |  |
| 50 Installer  | Registered person   |  |  |  |
|   |   |  |  |  |
|   |   |  |  |  |

| Valid C.o.C. nr: AREP Hybrid and Solar PV Test Report - V10 This Test Report nr:  |
|---|
| 51 Section 4a - Combiner / Fuse Boxes Fuse Box Combiner Box Other please specify  |
| 52 Short Circuit Protection DC Circuit breaker DC Fuse Fuse / Circuit breaker Size Amps and kA Either Fuse or Circuit breaker Protection can be used on the positive conductors   |
| Amps and kA Only Fuses can be used. Circuit breakers do not protect against reverse current, Fuses will be situated on the negative conductors  |
| 54 Isolation DC Circuit Breaker DC Rated Isolator Isolation device Size Amps and kA (Fuse may not be used as an isolation device) - Double Pole   |
| 55 Location Combiner Boxes are Installed at floor level and can be reached without a step ladder  56 Labels String Conductors are numbered and Labelled Combiner / Fuse Box is labelled "Danger - Live DC Conductors - Solar Power"   |
| String conductors are numbered and cabened Combiner / Fuse box is labelled. Danger - tive DC conductors - solar rower   |
| 57 Section 4b - External MPPT ALL MPPT casings are bonded and continuous to earth   |
| 58 (Pos) Short Circuit Protection DC Circuit breaker Fuse or Circuit breaker Size DC Fuse Amps and kA Either Fuse or Circuit breaker Protection can be used on the positive conductors  |
| 59 (Neg) Reverse Current Protection DC Fuse DC Fuse Size Amps and kA Only Fuses can be used. Circuit breakers do not protect against reverse current, Fuses will be situated on the negative conductors   |
| 60 Isolation DC Disconnect DC Rated Isolator Isolation device Size Amps and kA (Fuse may not be used as an isolation device and cannot be opened under load) - Double Pole  |
| 61 String Conductors are numbered and Labelled MPPT's are numbered  |
| 62 MPPT's are labelled with a "Danger - Live DC Conductors - Solar Power" Sign  |
| 63 Section 5 - General  |
| 64 Earth Leakage has been fitted after inverter  Yes N/A Earth Neutral Bond before RCD  |
| 65 DC Surge Protection fitted Type 1 and 2 combined Yes N/A Type 2 Yes Type 3 Yes N/A   |
| 66 AC Surge Protection has been fitted Type 1 and 2 combined Yes N/A Type 2 Yes Type 3 Yes N/A  |
| 67 Metal Wireways and trunking Bonded and continuous to Consumer Earth Bar Yes N/A  |
|   |
| 68 Earth Loop impedance test before E/L on DB Powered by InverterΩ Neutral Loop test at point of controlΩ   |
| 69 Plug Test has been completed and Earth Leakage Units are fully operational Yes N/A   |
|   |
| 69 Plug Test has been completed and Earth Leakage Units are fully operational Yes N/A  70 Resistance of earth continuity conductor  71 Prospective Short circuit current at point of control for the DB Board where inverter is installed kA  |
| 69 Plug Test has been completed and Earth Leakage Units are fully operational Yes N/A  70 Resistance of earth continuity conductor  71 Prospective Short circuit current at point of control for the DB Board where inverter is installed   |
| 69 Plug Test has been completed and Earth Leakage Units are fully operational Yes N/A  70 Resistance of earth continuity conductor Ω  71 Prospective Short circuit current at point of control for the DB Board where inverter is installed   |
| 69 Plug Test has been completed and Earth Leakage Units are fully operational Yes N/A  70 Resistance of earth continuity conductor  71 Prospective Short circuit current at point of control for the DB Board where inverter is installed kA  72 Elevated voltage between incoming neutral and external earth  73 Voltage at Main DB with no load for each phase to neutral Red V White V Blue V  74 Voltage at Main DB with load for each phase to neutral Red V White V Blue V  |
| 69 Plug Test has been completed and Earth Leakage Units are fully operational Yes N/A  70 Resistance of earth continuity conductor  71 Prospective Short circuit current at point of control for the DB Board where inverter is installed kA  72 Elevated voltage between incoming neutral and external earth  73 Voltage at Main DB with no load for each phase to neutral Red V White V Blue V  74 Voltage at Main DB with load for each phase to neutral Red V White V Blue V  75 Lightning risk assesment completed   |
| 69 Plug Test has been completed and Earth Leakage Units are fully operational Yes N/A  70 Resistance of earth continuity conductor Ω  71 Prospective Short circuit current at point of control for the DB Board where inverter is installed kA  72 Elevated voltage between incoming neutral and external earth V  73 Voltage at Main DB with no load for each phase to neutral Red V White V Blue V  74 Voltage at Main DB with load for each phase to neutral Red V White V Blue V  75 Lightning risk assesment completed Yes N/A  76 SLD single line diagram attached next to DB |
| 69 Plug Test has been completed and Earth Leakage Units are fully operational Yes N/A  70 Resistance of earth continuity conductor  71 Prospective Short circuit current at point of control for the DB Board where inverter is installed kA  72 Elevated voltage between incoming neutral and external earth  73 Voltage at Main DB with no load for each phase to neutral Red V White V Blue V  74 Voltage at Main DB with load for each phase to neutral Red V White V Blue V  75 Lightning risk assesment completed   |
| 69 Plug Test has been completed and Earth Leakage Units are fully operational Yes N/A  70 Resistance of earth continuity conductor Ω  71 Prospective Short circuit current at point of control for the DB Board where inverter is installed kA  72 Elevated voltage between incoming neutral and external earth V  73 Voltage at Main DB with no load for each phase to neutral Red V White V Blue V  74 Voltage at Main DB with load for each phase to neutral Red V White V Blue V  75 Lightning risk assesment completed Yes N/A  76 SLD single line diagram attached next to DB |
| 69 Plug Test has been completed and Earth Leakage Units are fully operational Yes N/A  70 Resistance of earth continuity conductor  |
| 69 Plug Test has been completed and Earth Leakage Units are fully operational   |
| 69 Plug Test has been completed and Earth Leakage Units are fully operational Yes N/A  70 Resistance of earth continuity conductor  |

| 85 Signatures for this Document and Test Report | Dated:            |
|---|-------------------|
| 86 Installer                                    | Registered person |
|   |                   |
|   |                   |